

N1019F

Date: 05/12/2023

Tach Time: 4334.0

Total Time AF: 14187.9

Airframe



Performed 100 hour and Annual inspections IAW FAR 43 appendix D.
C/W AD 76-07-12 - Ignition Switch Operational Check. OK. Next Due
05/12/24. C/W AD 2011-10-09 - Seat Track and Rollers. OK. Next Due
05/12/24 or tach time 4434.0. C/W AD 2001-32-03 - Map Light Wiring.
OK. Next Due 05/12/24 or tach time 4434.0. R&R ELT battery Dorne and
Marg P/N BP-1020. ELT battery due 06/2025. ELT C/W 91.207(d) ELT
Inspection and operational Check. OK. Next Due 05/2024. Garmin Audio
Panel GMA-340 buttons inop. R&R GMA-340 audio panel p/n 011-00401-10 -
S/N of 96203749, S/N on 96260490. Ops Check OK.
R&R RH and LH Leaking Fuel Tank sump drains, p/n S2106-4

I certify that this aircraft has been inspected IAW a 100 hour and
an Annual Inspection and was determined to be in an airworthy condition.

Thomas A Deason 3082509 IA

A handwritten signature in black ink, appearing to read "Thomas A Deason", is written over the printed name and ID number.