N1019F

Date: 06/01/2024 Tach Time: 4645.4

AFTT 14498.3

Airframe



C/W AD 76-07-12 - Ignition Switch Op Check. OK. Next Due 06/30/2025.

C/W AD 2011-10-09 - Seat Track and Rollers. OK. Next Due 06/30/2025, Tach Time 4745.4

Tach Time 4/45.4

C/W AD 2001-32-03 - Map Light Wiring. OK. Next Due 06/30/2025

C/W 91.207(d) ELT Battery Inspection and Operational Check. Next Due 06/30/2025. ELT Battery due 06/2025.

60/30/2025. ELI Battery due 00/2025.

C/W AD 20-18-01 - Wing Strut Attach Point. Next Due 06/30/2027 or Tach

Time 5645.4

All AD's current and C/W as of 06/01/2024

I hereby certify that this Airframe was inspected in accordance with an Annual and a 100 hour Inspection in the scope and detail of 14 CFR Part 43, Appendix D, is determined to be in an airworthy condition as of the date of this logbook service record, and is approved for return to service.

Thomas A Deason 3082509 IA